

Collin County
Frontier Parkway Paving and Drainage Improvements
 BNSF Flagging Schedule
 (Based on MSSEI Construction Schedule dated 05-04-2021)

BNSF Flagging Phase	Flagging Date Ranges	Activity ID	Activity Name	MSSEI Start Date	MSSEI End Date	Days	No. of BNSF Flagging Days
Detours							
Phase 1	6/04/2021 to 6/24/2021	A1105	Hardwire Power for Rail Traffic Signal	6/2/2021	6/26/2021	20	5
		A1060	Roadway Excavation Temp at BNSF	6/4/2021	6/9/2021	5	5
		A1070	Flex base Temp Road at BNSF	6/10/2021	6/16/2021	5	5
		A1080	Asphalt Temp Roadway at BNSF	6/17/2021	6/19/2021	3	3
		A1090	Asphalt Curb at BNSF at Grade Crossing	6/21/2021	6/24/2021	3	3
Subtotal, Flagging Phase 1:							21
Phase 2	6/21/2021 to 7/1/2021	A1100	Install Railroad Crossing (BY BNSF)	6/21/2021	6/25/2021	5	0
		A1110	Install Railroad Signals (BY BNSF)	6/28/2021	7/1/2021	4	0
Phase 3		A1180	Detour Striping	7/15/2021	7/15/2021	1	1
Total BNSF Flagging Days for Initial Detour							22
Embankment & Bridge at BNSF RR							
Phase 4	7/22/2021 to 7/26/2021	A1410	Rem Ex. Roadway - Frontier at BNSF	7/20/2021	7/26/2021	6	4
Phase 5	11/03/2021 to 2/15/2022	A1470	Bridge Columns	11/3/2021	11/11/2021	8	8
		A1480	Bridge Abutments	11/12/2021	12/3/2021	14	0
		A1490	Bridge Caps	12/4/2021	12/29/2021	16	16
		A1510	Set Bridge Beams	12/30/2021	1/8/2022	7	7
		A1520	Bridge Deck	1/10/2022	2/15/2022	28	28
Subtotal, Flagging Phase 5:							59
Phase 6		A1535	Under bridge Lighting	3/7/2022	3/26/2022	16	10
Total A BNSF Flagging Days for Bridge Superstructure							73
Phase 7		A1790	Remove Asphalt Detour	11/21/2022	12/6/2022	10	5
Grand Total BNSF Flagging Days							100