

COLLIN COUNTY OUTER LOOP Field Note Development

Project Schedule

Updated Tue 3/6/07

ID	Task Name	Work Days	Start	Finish	2008																	
					Mar	Apr	May	Jun	Jul	Aug	Sep	Oct	Nov	Dec	Jan	Feb	Mar	Apr	May	Jun	Jul	
1	Collin County Outer Loop - US 75 to SH 121	329 days	Tue 3/20/07	Fri 6/20/08																		
2	Task 1 - Project Management	329 days	Tue 3/20/07	Fri 6/20/08																		
3	Notice to Proceed	1 day	Tue 3/20/07	Tue 3/20/07																		
4	Project Management	329 days	Tue 3/20/07	Fri 6/20/08																		
5	Project Team Meetings (8)	329 days	Tue 3/20/07	Fri 6/20/08																		
6	Quality Assurance/Quality Control	329 days	Tue 3/20/07	Fri 6/20/08																		
7	Task 2 - Parcel Survey and Field Note Development	328 days	Wed 3/21/07	Fri 6/20/08																		
8	Re-distribute ROE letters as needed	10 mons	Wed 3/21/07	Tue 12/25/07																		
9	Deed Search for affected ultimate 500' ROW corridor	20 days	Wed 4/4/07	Tue 5/1/07																		
10	Prepare parcel plats/field notes for previously surveyed parcels	40 days	Wed 4/4/07	Tue 5/29/07																		
11	Parcel boundary survey as needed where ROE is obtained	20 days	Wed 4/18/07	Tue 5/15/07																		
12	Tie parcels as ROE is permissible by Court Authority	108 days	Wed 10/3/07	Fri 2/29/08																		
13	Prepare parcel plats/field notes (Permissible by Court Authority)	40 days	Mon 3/3/08	Fri 4/25/08																		
14	Boundary Resolution Meetings (4)	10 mons	Wed 6/20/07	Tue 3/25/08																		
15	Review parcel plats / field notes for approval	15 days	Mon 4/7/08	Fri 4/25/08																		
16	Set Approved ROW monument pins	25 days	Mon 4/28/08	Fri 5/30/08																		
17	Prepare ROW tracking maps	278 days	Wed 5/30/07	Fri 6/20/08																		

Task		Summary		Rolled Up Progress		Project Summary	
Progress		Rolled Up Task		Split		Group By Summary	
Milestone		Rolled Up Milestone		External Tasks		Deadline	