

The logo for DryTec, featuring the company name in a white, sans-serif font on a dark green rectangular background.

Moisture Protection
Technology Consultants

July 29, 2014

Mr. Bill Burke
Collin County
4600 Community Avenue
McKinney, Texas 75071

Re: Partial Facility Reconstruction
900 E. Park Blvd.
Plano, Texas

Mr. Burke,

GT Construction is requesting that additional days be added to the completion date for the following items:

- A. Alleged 30 day delay in the review and selection of carpet samples. Collin County requested carpet samples for review on 3/3/14 and on 4/3/14. The requested carpet samples were delivered for review on 4/17/14. If samples has been provided in march when they initially requested no delay would have occurred.
- B. GT Construction also requested 51 days be added to the completion date related to the ½ inch versus 1 inch insulated glazing for the storefront window replacements. Collin County and GT Construction later agreed that the code related issues extended the completion date from 5/25/14 to 6/18/14. Having reviewed the background for this issue DryTec feels that 9 days in addition to the days Collin County added is justified.

Please refer to Change Order No. 7 attached.

Sincerely,

A handwritten signature in black ink, appearing to read "Liz Caballero".

Liz Caballero

Copy: Bill Burke, Collin County
Ann Sadler, Collin County
John Griffin, Collin County