

COLLIN COUNTY OUTER LOOP SEGMENT 3A FINAL DESIGN & ROW SCHEDULE

ID	Task Mode	Task Name	Duration	Start	Finish	4	Dec 28, '14	Mar 15, '15	May 31, '15	Aug 16, '15	Nov 1, '15	Jan 17, '16	Apr 3, '16	Jun
1		NTP from County	1 day	Mon 1/5/15	Mon 1/5/15		S	S	M	T	W	T	F	S
2		SCHEMATIC REVISIONS	37 days	Tue 1/6/15	Wed 2/25/15									
3		DNT/SH 289 Ultimate Concept Design	35 days	Tue 1/6/15	Mon 2/23/15									
4		Submit Revised Schematic	1 day	Wed 2/25/15	Wed 2/25/15									
5		ENVIRONMENTAL (BY NCTCOG)	35 days	Thu 2/26/15	Wed 4/15/15									
6		Finalize EA	7 wks	Thu 2/26/15	Wed 4/15/15									
7		PUBLIC HEARING	1 day	Thu 5/14/15	Thu 5/14/15									
8		Public Hearing	1 day	Thu 5/14/15	Thu 5/14/15									
9		FINAL DESIGN	239 days?	Mon 5/18/15	Thu 4/14/16									
10		Begin PS&E Design	1 day?	Mon 5/18/15	Mon 5/18/15									
11		Geotechnical Investig	20 days	Tue 5/19/15	Mon 6/15/15									
12		30% Plan Development	50 days?	Tue 5/19/15	Mon 7/27/15									
13		30% Plan Submittal to County	1 day	Wed 7/29/15	Wed 7/29/15									
14		BNSF Exhibit A Submittal	1 day?	Wed 7/29/15	Wed 7/29/15									
15		30% Plan Review	10 days	Thu 7/30/15	Wed 8/12/15									

Project: CCOL Seg 3A Final Des	Task		Inactive Summary		External Tasks	
	Split		Manual Task		External Milestone	
	Milestone		Duration-only		Deadline	
	Summary		Manual Summary Rollup		Progress	
	Project Summary		Manual Summary		Manual Progress	
	Inactive Task		Start-only			
	Inactive Milestone		Finish-only			

COLLIN COUNTY OUTER LOOP SEGMENT 3A FINAL DESIGN & ROW SCHEDULE

ID	Task Mode	Task Name	Duration	Start	Finish	4	Dec 28, '14	Mar 15, '15	May 31, '15	Aug 16, '15	Nov 1, '15	Jan 17, '16	Apr 3, '16	Jun
16		60% Plan Development	60 days?	Thu 8/13/15	Wed 11/4/15		S	S	M	T	W	F	S	S
17		60% Plan Submittal to County	1 day?	Fri 11/6/15	Fri 11/6/15									
18		60% Plan Review	10 days?	Mon 11/9/15	Fri 11/20/15									
19		95% Plan Development	40 days	Mon 11/23/15	Fri 1/15/16									
20		95% Plan Submittal to County	1 day?	Tue 1/19/16	Tue 1/19/16									
21		95% Plan Review	10 days	Wed 1/20/16	Tue 2/2/16									
22		Final Plan Development	30 days	Wed 2/3/16	Tue 3/15/16									
23		Final Plans Submittal to County'	1 day?	Thu 3/17/16	Thu 3/17/16									
24		Bid Preparation	20 days	Fri 3/18/16	Thu 4/14/16									
25		ROW	534 days?	Wed 5/21/14	Mon 6/6/16									
26		Exhibit Production (Excluding Interchanges)	30 days	Tue 1/6/15	Mon 2/16/15									
27		Exhibit Production (Interchanges)	15 days	Fri 5/15/15	Thu 6/4/15									
28		Appraisal/Offer/Closing (BY COUNTY)	262 days	Fri 6/5/15	Mon 6/6/16									
29														

Project: CCOL Seg 3A Final Des

Task		Inactive Summary		External Tasks	
Split		Manual Task		External Milestone	
Milestone		Duration-only		Deadline	
Summary		Manual Summary Rollup		Progress	
Project Summary		Manual Summary		Manual Progress	
Inactive Task		Start-only			
Inactive Milestone		Finish-only			