Collin County Toll Road Authority Outer Loop Segment 3a Progress Update




December 14, 2015

DNT to East of Preston Road (SH 289)






Collin County Outer Loop Past Activities



August 2015: MAPO Meetings


October 2015: Public Meeting

Development of Ultimate Interchange "Footprints"



Outer Loop at Dallas North Tollway

(Full Multi-Directional)




Outer Loop at Preston Road


(Three-Level Box)

- Coordination with Atmos on gas pipeline project under construction revealed significant relocation cost.
 - Estimated Over \$1 Million for relocation including providing new dedicated easement
- Alignment adjusted to avoid impacts
- No new property owners affected

Limits of Atmos Gas Pipeline Replacement Project (Completed October 2015)



Original Adjusted Corridor (2014)




Alternatives Considered


- 1. Atmos Relocation
 - Major Cost & Schedule Implications
- 2. Minor Alignment Adjustment



- No new parcels, some additional ROW
- 3. Major Alignment Adjustment
 - Significant Schedule Implications, Adjacent Development



Revised Adjusted Corridor (2015): BNSF to SH 289



- 6 Parcels **Impacted**
- **Some Additional ROW (Bisect)**
- **No New Parcels Impacted**

Ultimate Preston Road Interchange

Stakeholder Involvement

- TxDOT & NCTCOG
 Coordination
- MAPO Meetings (Alignment Adjustment)
- Public Meeting (Open House)



- Court consideration of adoption of Local Environmental Document
- Continue Development of Final Design Plans
- Begin ROW Acquisition for Segment 3a
- Begin Full Schematic Development from Denton County Line to Custer Road

Questions



