



## Contract Extension of Time Change Order Request #2

August 13, 2019

Name of Project: Roof Recovery for Collin County Justice Center  
Project #: IFB 2018-116

JJ Red Commercial Roofing, LLC is requesting an extension of contract time for the following reasons:

1. Loss of days due to inclement rain weather

- As of today we have not been able to work due to weather: 15 days
- 

Total time extension requested days: 15 working days (Mon – Fri)

New completion date based on 15 working days: September 11, 2019

Please consider this request and advise of its acceptance contract modification.

Respectfully submitted,

Robert Edwards  
JJ Red Commercial Roofing, LLC