

PCO #045

Ratcliff Constructors, LP 4200 Beltway Drive Addison, Texas 75001 Phone: (972) 432-9969 Fax: (972) 432-9943 Project: 21-501 - Collin County Adult Detention Facility, Phase 1 Addition 4300 Community Avenue McKinney, Texas 75071

Prime Contract Potential Change Order #045: Changed Floor Drain in Room 1327 From FD-1 to DWC-5 & Associated Plumbing Modifications

TO:	Collin County 4600 Community Avenue McKinney Texas, 75071	FROM:	Ratcliff Constructors, LP 4200 Beltway Drive Addison Texas, 75001
PCO NUMBER/REVISION:	045 / 0	CONTRACT:	1 - Collin County Adult Detention Facility, Phase 1 Addition Prime Contract
REQUEST RECEIVED FROM:		CREATED BY:	CJ Perry (Ratcliff Constructors, LP)
STATUS:	Pending - In Review	CREATED DATE:	3/2 /2023
REFERENCE:		PRIME CONTRACT CHANGE ORDER:	
FIELD CHANGE:	No		
LOCATION:		ACCOUNTING METHOD:	Amount Based
SCHEDULE IMPACT:	3 days	PAID IN FULL:	No
		TOTAL AMOUNT:	\$4,827.31

POTENTIAL CHANGE ORDER TITLE: Changed Floor Drain in Room 1327 From FD-1 to DWC-5 & Associated Plumbing Modifications

CHANGE REASON:

POTENTIAL CHANGE ORDER DESCRIPTION: (The Contract Is Changed As Follows) Changed Floor Drain in Room 1327 From FD-1 to DWC-5 & Associated Plumbing Modifications

Provide for additional materials and manpower to remove floor drain FD-1 in room 1327 and replace with DWC-5 floor drain.

Additionally, cap plumbing in chase wall for DWC-3 fixtures in rooms 1119 and 1327 as these rooms are not supposed to have DWC-3 sink/toilet combination and SS partitions per Collin County although noted in the contract documents. DWC-3 and SS partition materials cannot be returned so no credit provided. Materials to be turned over to Collin County. Refer to RFI #108 Plumbing Revisions Needed at Violent Cells 1327 and 1119 for additional information.

ATTACHMENTS:

#	Cost Code	Description	Туре	Amount
1	22-100 - Plumbing	Change Floor Drain in 1327& Cap Plumbing in 1119	Subcontractor	\$ 4,388.47
2		Ratcliff Fee (10.00%)		\$ 438.84
			Subtotal:	\$4,827.31
			Grand Total:	\$4,827.31



PCO #045

Michael Woods (Brinkley Sargent Wiginton Architects)

5000 Quorum Drive, Suite 600 Dallas Texas 75254

4-12-23 DATE SIGNATURE

Collin County

4600 Community Avenue McKinney Texas 75071

SIGNATURE

Ratcliff Constructors, LP

4200 Beltway Drive Addison Texas 75001

3/2/23

SIGNATURE

DATE

DATE

page 2 of 2

Daum Plumbing Co. Inc

972-241-7000 Fax 972-241-7074 TSBPE 512-458-2145 S Daum#M14182 11695 Airway Blvd Roanoke, TX 76262

CHANGE ORDER

Date	Estimate #		
2/7/2023	10043		

Name / Address

Ratcliff Construction LP 14901 Quorum Drive #715 Dallas, TX 75254 972-432-9969 972-432-9943 Fax

			Project
			22121 - Ratcliff - Co
Description	Qty		Total
Change Order 1119		1	4,388.47
No credit allowed on DWC3 for Room 1119 - Vendor will not accept back			
No credit allowed on DWC3 for Room 1327 - Vendor will not accept back			
To replace FD in Room 1327 to a DWC5 as required by TCJS.			
Saw Cut, Removal and Pour Back by OTHERS - DPC will layout the location for this sawcut Remove P Trap and FD From Concrete and Replace with Materials for Installation of the New DWC5 Additional Water Line will be required to take to New Location The FD is Already Installed there Labor will Apply to Remove the Existing FD and Replace with the DWC5 Unit.			
Labor - 12 Hours 1 Plumber/1 Apprentice - 1800.00			
Materials -			
DWC-5 1739.94 Soft Copper/Male Adapter/ - 333.00 3 x 2 SV Reducer/SV 90/HD NH Bands - 116.58 10% Profit/OH 398.95			
Collin County Detention Center Phase 1 Addition	Total		\$4.388.47



RFI #108: Plumbing Revisions Needed at Violent Cells 1327 and 1119

Open					
Jason Mansur (MD Engineering, LLP - MEP Engineer) Michael Woods (Brinkley Sargent Wiginton Architects)	From	Zach Reynolds (Ratcliff Constructors, LP) 4200 Beltway Drive Addison, Texas 75001			
Dec 5, 2022	Due Date	Dec 12, 2022			
	Project Stage	Course of Construction			
TBD	Schedule Impact	TBD			
	Cost Code				
	Reference				
Bill Burke (Collin County), Brad Harris (Collin County), Brian Odom (Ratcliff Constructors, LP), CJ Perry (Ratcliff Constructors, LP), Scott Trcka (Ratcliff Constructors, LP), Shane Worley (Ratcliff Constructors, LP)					
*					
Question from Zach Reynolds Ratcliff Constructors, LP on Monday, Dec 5, 2022 at 11:34 AM CST During our last 2 OAC meetings, it was discussed that the 2 violent cells were not supposed to have toilets, and both cells are supposed to have the throw up toilet drain in the center of the rooms. Violent cell #1119 has the throw up toilet in the cell per the plumbing plan on sheet P201 (fixture type DWC -5). However on sheet P202, cell #1327 is called out to have a regular floor drain (fixture type FD-1): It is our understanding that the FD-1 floor drain needs to be replaced with the throw up toilet fixture DWC-5. Please advise if we can Sawcut the concrete as little as possible to remove the existing floor drain and install the throw up toilet fixture in cell #1327. We will need to replace concrete as needed to remove the floor drain and hook up the plumbing to the new DWC-5.					
 Response from Michael Woods Brinkley Sargent Wiginton Architects on Tuesday, Dec 6, 2022 at 11:04 AM CST The Owner has accepted the current conditions (no recesses in the slab) for both of these rooms. The padded flooring can be installed per the approved shop drawings. Plumbing can be capped in the chase walls. Room 1119 - Remove DWC 3 and the SS partition in this room. Comply with the 8/A273. If possible, provide credit back for fixtures that are being removed form this room. Room1327 - Remove DWC 3 and the SS partition in this room. Comply with the 9/A273. If possible, provide credit back for fixtures that are being removed form this room. Room1327 - Remove DWC 3 and the SS partition in this room. Comply with the 9/A273. If possible, provide credit back for fixtures that are being removed form this room. The floor drain in this room needs to be changed to a DWC 5 (flushable floor sink) as required by TCJS. This work cannot be proceeded with until Level 1 re-shores have been removed and Level 1 has cured. Since the floor recesses were not installed per the A201, please submit pricing for the new DWC 5 (material only). The labor cost to install the new drain should be by the contractor. 					
	Jason Mansur (MD Engineering, LLP - MEP Engineer) Michael Woods (Brinkley Sargent Wiginton Architects) Dec 5, 2022 TBD Bill Burke (Collin County), Brad Harris (Collin Count LP), Scott Trcka (Ratcliff Constructors, LP), Shane M During our last 2 OAC meetings, it was discussed supposed to have the throw up toilet drain in the c the plumbing plan on sheet P201 (fixture type DW floor drain (fixture type FD-1). It is our understandi fixture DWC-5. Please advise if we can Sawcut the the throw up toilet fixture in cell #1327. We will nee plumbing to the new DWC-5. It was also discussed that these 2 cells are not to 1 the the toilet pipe rough in behind the chase wall. as attic stock, or return them to the manufacturer a Response from Michael Woods Brinkley Sarge The Owner has accepted the current conditions (n be installed per the approved shop drawings. Plut Room 1119 - Remove DWC 3 and the SS partition fixtures that are being removed form this room. Room 1327 - Remove DWC 3 and the SS partition fixtures that are being removed form this room. Room 1119 - Remove DWC 3 and the SS partition fixtures that are being removed form this room. Since the floor recesses were not installed per the	Jason Mansur (MD Engineering, LLP - MEP From Engineer) Michael Woods (Brinkley Sargent Wiginton Architects) Dec 5, 2022 Due Date Project Stage Project Stage TBD Schedule Impact Cost Code Reference Bill Burke (Collin County), Brad Harris (Collin County), Brian Odom (Ratcliff LP), Scott Trcka (Ratcliff Constructors, LP), Shane Worley (Ratcliff Constructors, LP), Scott Trcka (Ratcliff Constructors, LP), Shane Worley (Ratcliff Constructors, LP), Source of the rooms. Viol the plumbing plan on sheet P201 (fixture type DWC -5). However on sheet floor drain (fixture type FD-1). It is our understanding that the FD-1 floor of fixture DWC-5. Please advise if we can Sawcut the concrete as little as p the throw up tollet fixture in cell #1327. We will need to replace concrete a plumbing to the new DWC-5. It was also discussed that these 2 cells are not to have plumbing fixtures the the tollet pipe rough in behind the chase wall. Additionally, advise if w as attic stock, or return them to the manufacturer and give Collin County. Response from Michael Woods Brinkley Sargent Wiginton Architect The Owner has accepted the current conditions (no recesses in the slab) be installed per the approved shop drawings. Plumbing can be capped if Room 1119 - Remove DWC 3 and the SS partition in this room. Comply fixtures that are being removed form this room. Room 1119 - Remove DWC 3. This work cannot be proceeded with until Lew curred. Since the floor recesses were not installed per the A201, please submit p </th			