Date

4.28.11

Proposed Contingency Authorization #

83



Collin County JJAEP Facility	CUNSTR	OCHON COMP	ANT, ING.	
McKinney, TX Owner: Collin County	PCO #82- new plam countertop at office area hall	CO #82- new plam countertop at office area halfwall		
Description:				
A: Material & Equipment				
	Sales Tax (8.25%)	\$	-	
	Subtotal A	\$	*	
B: Labor CCC		\$		
	Labor Burden (44.00%)	in above		
	Subtotal B	NAME OF THE OWNER, WHEN PERSON ASSESSED ASSESSED ASSESSED ASSESSED.	and the second s	
C: Subcontractors - See attached	quotations			
	TDD Addless of	*	00.053	
	TDR Millwork	\$	679.00	
		S	-	
	Subtotal C	\$	679.00	
	Colored A. C.	*	670.00	
	Subtotal A- C	\$	679.00	
D: General Contractor Mark-up (1	0%)	Ś	**	
or deficial contractor mark up (2	Subtotal D	*	67.90	
F. Contract Time Extension <u>0</u> calen	TOTAL der Dou	\$	746.90	
Crossland Construction Co., Inc.	Collin County			
By:	By:	NAME OF THE OWNER, WHICH AND ADDRESS OF THE OWNER, WHICH ADDRESS OF THE OW		
Project Manager/DJ McClenney	•	Bill Burke		
Date Signed		Date Signed		
	VAI architects By:	MA		
		tephen Tran/Woodrow Wo	ods	
		746.90		
		5-24-2011		
		ate Signed		
	Ü	are signed		

DJ McClenny

From:

Ryan Fisher

Sent:

Tuesday, April 26, 2011 10:03 AM

To:

DJ McClenny

Subject:

Fwd: Replacement top Juvinle Justice

Ryan Fisher Asst. Superintendent 861 N. Coleman, Suite 100 Prosper, TX 75078

Phone: 972-347-5659 Fax: 972-347-5684 Cell: 903-235-8324

rfisher@crosslandconstruction.com

website: www.crosslandconstruction.com

ü Please consider the environment before printing this e-mail.

Begin forwarded message:

From: Michael Riley < mike@tdrmillwork.com>

Date: April 21, 2011 10:32:39 AM CDT

To: Ryan Fisher < refisher@crosslandconstruction.com>

Subject: Replacement top Juvinle Justice

Ryan

Replacement top 21" x 229" X 3/4" laminated. \$679.00 Installed.

Note, If we leave the existing top on and use it as a subtop, we will be able to attach the new top by using screws from the bottom up. We would build the new top with a drop edge to cover the existing top. However, if we simply remove the existing top and replace with a laminated version, we would only be able to glue the top down as we can't fasten from the top surface due to the laminate. I'm a little worried about a glue only install on this large of a top, I can't be sure it will hold properly.

We do have a source that can laminate this in the field, he quoted \$730.00. He would install after hours due to glue and dust issues.

Please let me know how to proceed.

Mike Riley

ROOK 87