



07.10.2013



NOT TO SCALE

All properties on the East side of Eastern portion will receive some type of work in the drainage ditch to re-establish storm water run off. Only 4 properties will require driveway/culvert replacement on the south end. Once we clear the high spot at 10403, the drop is sufficient.

All properties on the West side of the Eastern portion will receive some type of work in the drainage ditch to improve storm water run off. No driveways require replacement at this time, but 2 may need to be reset.

All frontage that is addressed will be receive erosion control measures as needed. i.e. erosion matts, seeding or hydro-mulch.

All driveways that are replaced or addressed, will be replaced with the same driveway material. i.e. rock, asphalt or concrete.

10019 CR 540- CAVE
Temp Access to prevent property erosion

540

540

10280 CR 540- WINTERS
Drive OK

10297 CR 540- SPURLOCK
Replace culvert and concrete driveway

No Address- FOUT
reset culvert if needed

No Address- FOUT
reset culvert if needed

10352 CR 540- FOUT
Drive OK

10373 CR 540- DUKE
Damaged/blocked culvert
Replace w/concrete

10376 CR 540- JESS
Drive OK

High area. 4.98'
Lower by 1ft. +/-

10410 CR 540- JESS
Drive OK

10403 CR 540- PEDDICORD
No existing culvert,
concrete crossing
Add culvert w/concrete

10432 CR 540- PURKINS
Drive OK

10432 CR 540- PURKINS
Drive OK

LAVON WSC
Drive OK

10467 CR 540- WHITE
Damaged/blocked culvert
Replace w/concrete

FM 2755



541

0 100 200 400 Feet



CR 540 DRAINAGE WORK 7-10-13



07.10.2013

Looking South from north end of Peddicord fence.

Fence distance from CL tapers N/S. This end is S end and is 19 ft. from CL

25' Dedicated right-of-way measured from CL of road.

07.10.2013

Looking South from north end of Peddicord fence.

Fence distance from CL tapers N/S. This end is S end and is 19 ft. from CL

25' Dedicated right-of-way measured from CL of road.

CL of road.

07.10.2013

Looking North from South end of Peddicord fence.

CL of road.

Fence distance from CL tapers N/S. This end is N end and is 23 ft. from CL

25' Dedicated right-of-way measured from CL of road.

07.10.2013

Looking North from South end of Peddicord fence.

Fence distance from CL tapers N/S. This end is S end and is 19 ft. from CL

25' Dedicated right-of-way measured from CL of road.

07.10.2013

Looking North from South end of
Peddicord fence.

07.10.2013