



## COLLIN COUNTY

Construction and Planning  
4600 Community Ave.  
McKinney, Texas 75071

To: Bill Bilyeu  
From: Bill Burke  
Date: 10-21-14  
Subject: Change Order to JJ Red Commercial Roofing

PCO #1 – Add larger splash blocks at the bottom of the downspouts around the Wells Bldg. Existing splash blocks are not properly preventing erosion. \$1,435.00

PCO #2 – Change framing plan from original bid to match field condition in part of the barn. \$3,097.00

PCO #3 – 13 Electric outlets will need to be “extended” to be flush with the new wall framing plan. \$2,115.00

Total of this change – \$6,647.00

Total change orders to date – \$6,647.00 or 8.63% of contract

Thank you for your consideration

OK  
H/E/10/14



---

**Change Order #1 Request**

**SUBMITTED TO:** Liz Caballero

**DATE:** October 15, 2014

**PROPOSAL:** 1. Extend downspouts by 2' and or 2. Install 28" x 28" concrete splash blocks

**ADDRESS:** 7117 County Rd. 166, McKinney, TX 75071

**JOB SITE:** Collin County Farm Museum

- |  |             |
|--|-------------|
| 1. Our cost to extend 8 downspouts with 2' metal fabricated extensions | \$ 1,050.00 |
| 2. Our cost to install 8 - 28" x 28" x 4" concrete splash blocks       | \$1,435.00  |

**JJ Red Commercial Roofing, LLC**

A handwritten signature in black ink, appearing to read "Robert Edwards".

Robert Edwards  
President



---

### Change Order #2 Request

**SUBMITTED TO:** Liz Caballero

**DATE:** October 15, 2014

**PROPOSAL:** 1) To install angle iron at top beam of interior horizontal metal frame so that finished walls are plumb. This angle iron would be installed on the north and south walls of building.

**ADDRESS:** 7117 County Rd. 166, McKinney, TX 75071

**JOB SITE:** Collin County Farm Museum

1. We would provide and install approximately 188 struts (product data attached) and additional fasteners. Struts would be attached to bottom side of top horizontal beam. The metal stud would be attached to the struts to create a plumb wall with the 1/2 OSB.

**Total Price \$3,097.00**

**JJ Red Commercial Roofing, LLC**

A handwritten signature in black ink, appearing to read 'Red SC B'.

Robert Edwards  
President



**Change Order #3 Request**

**SUBMITTED TO:** Liz Caballero

**DATE:** October 21, 2014

**PROPOSAL:** 1) To move electrical J-boxes, outlets and panels so that they are flush with new OSB walls in lieu of inset in the wall.

**ADDRESS:** 7117 County Rd. 166, McKinney, TX 75071

**JOB SITE:** Collin County Farm Museum

1. We would remove and reinstall 13 electrical outlets so that that they are flush to new OSB wall. All work to be managed by Licensed Master Level Electrician.

**Total Price \$2,115.00**

**JJ Red Commercial Roofing, LLC**

A handwritten signature in black ink, appearing to read "Red Edwards".

Robert Edwards  
President