

**POTENTIAL CHANGE ORDER  
(PCO) REQUEST #7 -Revised**



MPAK CONSTRUCTION, INC.  
2948 Ruger Dr.  
Royse City, TX 75189  
(214) 888-0058

Point of Contact

Shannon McAnally  
[shannon@mpakconstruction.com](mailto:shannon@mpakconstruction.com)

PROJECT NAME	PROJECT LOCATION	DATE OF REQUEST
COLLIN COUNTY- NEW OFFICE PCT 2 JOP	Lavon, TX 75166	09-30-2021 03-29-2022

CHANGE ORDER REQUEST OVERVIEW

Change from double door store front system to a single door store front system.

1 Removable mullion- Sargent Keyed Removable Mullion 12-1980S x 84"	\$ (728.56)
1 Cylinder kit shall be Sargent Mullion Cylinder Kit 70-980C1.	\$ (83.77)
1 Weather Strip	\$ (65.75)
1 Electrified continuous hinge- McKinney 12-HD-84"-CLR-SER-12, full mortise hinges.	\$ (508.65)
1 Electrified rim exit device, lever trim- Sargent SE LP10 ELR Exit Device 70-M1-8876-F-24V-IPS-03-ETL	\$ (1,701.92)
1 Card reader access control- HID Multiclass Reader	\$ (168.14)
1 Closer- Sargent 281 x P10,	\$ (405.50)
1 Overhead stop, surface mount- Overhead type for exterior doors shall be Rockwood OH902S.	\$ (210.00)
1 Sweep, surface mount- Pemko 308 DPK,	\$ (10.53)
Total Credit	\$ (3,882.82)

APPROVED 3.31.22  
*Kent Spangis*