

Date **3.24.10**

Proposed Contingency Authorization #

8

Collin County JJAEP Facility

McKinney, TX

Owner: Collin County

Description: **PCO #08-February Weather Day extension**

A: Material & Equipment

	\$	-
Sales Tax (8.25%)	\$	-
Subtotal A	\$	-

B: Labor CCC

	\$	-
Labor Burden (44.00%)	Included	-
Subtotal B	\$	-

C: Subcontractors - See attached quotations

This will be a no cost PCO for Weather days
Weather Day request for February- 14 total days delays
minus 6 days per contract equal an 8 day extension

CCC	\$	-
Subtotal C	\$	-

Subtotal A- C	\$	-
---------------	----	---

D: General Contractor Mark-up (10%)

	\$	-
Subtotal D	\$	-

TOTAL	\$	-
--------------	----	---

F. Contract Time Extension 8 calendar Day

Crossland Construction Co., Inc.

By:


Project Manager/DJ McClenney

9-7-10
Date Signed

Collin County

By:


Bill Burke

Date Signed

VAI architects

By:


Stephen Tran/Woodrow Woods

Amount Approved

03/30/10
Date Signed