



Contract Change Order One (1)

Office of the Purchasing Agent
Collin County Administration Building
2300 Bloomdale Rd, Ste 3160
McKinney, TX 75069
972-548-4165

Vendor: Jeske Construction Co
PO Box 59025
Dallas, TX 75229-9025

Contract Construction, Bridge, CR 463 over Sister Grove
Contract No. 07300-10
Effective Date 20-Dec-10

Awarded by Court Order No.: 2010-856-10-18
Change Order Court Order No.: 2010-1038-12-20

YOU ARE DIRECTED TO MAKE THE FOLLOWING CHANGE TO THIS CONTRACT

Add labor, equipment and materials to relocate 6" water line at CR 463 and Sister Grove Creek for a total of \$15,630.00(see attached).
Additional month of construction signs and barricades for a total of \$710.00.
Additional fourteen (14) days to complete the work.
The original (contract sum) was \$199,212.00

Net Change to Change Order(s)
CURRENT Change Order No. 1 \$16,340.00

Total change orders to date: \$16,340.00

The new (contract sum) including this Change Order will be: \$215,552.00

Except as provided herein, all terms and conditions of the contract remain in full force and effect and may only be modified in writing signed by both parties.

ACCEPTED BY:

JESKE CONSTRUCTION Co.

STEPHEN JESKE

[Signature]

SIGNATURE
TITLE: PRESIDENT

DATE: 12/8/10

ACCEPTED AND AUTHORIZED BY
AUTHORITY OF COLLIN COUNTY
COMMISSIONERS' COURT

Collin County Administration Building
2300 Bloomdale Rd, Ste 3160
McKinney, Texas 75071

[Signature]

Frank Ybarbo
Purchasing Agent

DATE: 12/22/10

10 DEC 10 AM 10:29
RECEIVED
PURCHASING AGENT

12/22/10
me