



## COLLIN COUNTY

Construction and Planning  
4600 Community Ave.  
McKinney, Texas 75071

To: Commissioner's Court

From: Bill Burke

Date: 7-19-11

Subject: Change Order for Turner Construction – Courthouse Addition Project

PCO #20 R2 – The County revised the kitchen layout to accommodate a new wall layout and removal of a drain. -\$1,848.00 decrease

PCO #77 R1 – The County revised the Homeland Security Bollard layout due to interference with underground utilities. \$5,791.00 increase

PCO #97 – The General Contractor suggested additional waterproofing at the parapet to comply with a manufacturer's warranty. \$3,697.00 increase

PCO #98 – The Architect revised one wall in each restroom changing it from a toilet partition to a full framed wall with ceramic tile. \$18,257.00 increase

PCO #105 – The Architect revised the framing around 9 columns to accommodate electric and data infrastructure. \$372.00 increase

PCO #106 – The Architect added 12 ft of wall to enclose Fire Valve cabinets. \$593.00 increase

PCO #109 – The County added sidewalk by the Sallyport to remove a landscape area that would be expensive to maintain. \$2,000.00 increase

Total Change Order \$28,862.00 increase

Total Change Orders for the Project – \$22,550.00 decrease or -0.08%

Thank you for your consideration