



To: Bill Bilyeu

From: Bill Burke

Date: 3-6-12

Subject: Courthouse Addition Change Orders for Turner Construction

PCO #196 – Owner requested relocation of four plumbing pipes. These pipes must be raised to be within the new ceiling height in the Courtrooms. \$13,185.00

PCO #197 – Owner requested relocation of Fire hose valves. These valves were moved to corridors with better access. \$5,509.00

PCO #198 – Owner requested signage change for elevator egress maps. \$1,211.00

PCO #199 - Owner requested relocation of sanitary sewer pipe on level two. This pipe cannot be demolished as scheduled because it serves the third floor Court restrooms. \$6,083.00

PCO #200 – Owner requested relocation of plumbing chase walls. In this case it was less expensive to relocate the walls than it would cost to relocate the through floor piping. \$1,508.00

Building Addition changes total - \$0

Renovation changes total – \$27,496.00

This change order totals - \$27,496.00

Building Addition change orders total-\$169,738.00 or 0.64% of contract.

Renovation change orders total-\$179,793.00 or 0.68% of contract.

Total Change Orders for the Project are \$349,531.00 or 1.33% of contract.

OK 3.11
3/6/12

Thurs will be
C.O. 26
Keep 25 as rejected
Bill