



Turner Construction Company
2001 N. Lamar, Suite 100
Dallas, TX 75202
Phone: (214) 721-8400
Fax: (214) 721-8493

2/7/12

Mr. Bill Burke
Collin County
4600 Community Ave.
McKinney, TX 75071

RE: **Collin County Courthouse Addition**
Owner Project #R0508003.00
Turner Project #1692600

SUBJ: PCO #194 – 24” Stems for Type G Lights.

Dear Mr. Burke:

We have finalized the required quotations for PCO #194 – 24” Stems for Type G Lights.

We have reviewed the scope of work and have verified that all extra work items are in compliance with our contract agreement. Attached is a detailed itemization of the extra costs. Total amount of this request is **One Thousand Four Hundred Twenty Two dollars (\$1,422)**.

If you have any questions regarding this Change Order Request, please call me at your earliest convenience. This pricing is valid for (5) days, after which, we reserve the right to re-evaluate.

Please review and acknowledge your approval in the space below. Once approval is achieved, we will expect this PCO to be included in a forthcoming Change Order.

Best Regards,

J. Leos

John Leos

Approved by: _____
Collin County

Date

Reviewed by:  _____
PGAL

3.1.12

Date

The 36" stem length was ordered by the Contractor for these pendant fixtures based on the elevations provided on A8.10. This fixture is available with a standard stem length of 36" or 60". Collin County gave direction to revise the stems to a custom 24" length after the 36" stems were installed. RFI 259 from April, 2011 give direction to adjust ceiling fur down heights. At this time, Turner Construction was asked to verify if the fixtures had been ordered. To my knowledge, this coordination did not take place. Had this coordination taken place, Collin County possibly could have avoided this change order.



Crawford Electric Supply Company, Inc.

Quote No.: _____

Page 1 of 1

10444 N. Stemmons Freeway · Dallas, Texas 75220
(972) 869-3633 · (972) 869-0533 Fax

To: FIREMAN SALES

Date: 1/19/12

Attn: TIM STEWART

Phone: _____

Subject: OCCA

We submit the following list of material subject to your approval.

Approx. Quantity	Item	Description	Unit	Price	Amount
<u>16</u>		<u>TYPE G STEW ONLY</u>			
		<u>24"</u>			
		<u>PART # 2805240-SC</u>	<u>#</u>	<u>48.75</u>	<u>E</u>
		<u>1-3 WEEKS + FRT.</u>			
<p>JIM SCHMIDT Crawford Electric Supply Co., Ltd. 10444 Stemmons Freeway Dallas, TX 75220 (972)869-3633 FAX (972)869-0533</p>					

KL enterprises, Inc.

ELECTRICAL CONTRACTORS

February 2, 2012

CHANGE WORK SHEET #49

KL ENTERPRISES, INC.
449 E. KENNEDALE PKWY
KENNEDALE, TX. 76060

PROJECT: COLLIN COUNTY COURTHOUSE #1692600 - 104
GENERAL CONTRACTOR: TURNER CONSTRUCTION
ATTENTION: JOHN LEOS

TM#49

DESCRIPTION:

COST PROPOSAL REFLECTING TIME AND MATERIAL COSTS TO REPLACE KITCHEN LIGHT STEMS.

ORIGINAL CONTRACT PRICE	\$1,534,444.00
NET CHANGE BY PREVIOUSLY AUTHORIZED CHANGE ORDERS	\$68,707.00
CONTRACT TOTAL PRIOR TO CHANGE ORDER	\$1,603,151.00
CONTRACT PRICE TO BE INCREASED /DECREASED BY	\$267.00
NEW CONTRACT TOTAL BY CHANGE ORDER (UPON APPROVAL)	\$1,603,418.00
CONTRACT TIME TO BE INCREASED/DECREASED BY (0) DAYS	

This change order will be authenticated by endorsement of this quote & agreement on net 30 day payment upon completion of work or official change order document by Contractor. The following conditions shall apply: (1) NA

Respectfully


Tony Abou
KL Enterprises Inc
General Manager

Accepted By

KL ENTERPRISES, INC
449 E. KENNEDALE PKWY
KENNEDALE, TX. 76060

COLLIN COUNTY COURTHOUSE

FEBRUARY 2 2012

Change for:

COST BREAKDOWN REFLECTING TIME AND MATERIAL COSTS TO REPLACE
KITCHEN LIGHT STEMS.

Job No. #1692600 - 104
Change No. 049
Bulletin TM#49_1.30.12

Submitted To:
TURNER CONSTRUCTION
2001 N LAMAR STE 100
DALLAS, TX. 75202
Attn: JOHN LEOS

LUMP SUM COST		267.30
	\$ 46.00	SUPERINTENDANT
	\$ 44.65	FOREMAN
	\$ 38.50	JOURNEYMAN
	\$ 34.00	APPRENTICE
Equipment Rental (Manlift)		
Subtotal		267.30
	Overhead And Profit	
	PP Bond	
Total Add/Deduct		267.30

KL ENTERPRISES, INC.
Tony Moore

General Manager

