



Contract Change Order One (1)

Office of the Purchasing Agent
Collin County Administration Building

2300 Bloomdale Rd, Ste 3160
McKinney, TX 75071
972-548-4165

Vendor: KE Industrial LLC
2502 Edinburgh
Mesquite, TX 75409

Effective Date 15-Oct-19
Contract No. 2019-163
Contract Name: Construction, Collin County Central Plant Breaker Relocat

Awarded by Court Order No.: 2019-600-08-05
Change Order 1 Court Order No.: FYI

YOU ARE DIRECTED TO MAKE THE FOLLOWING CHANGE TO THIS CONTRACT

1. Change scope of project to attach wire to parallel lugs located in Panel 1JD and locate 400 amp breaker and enclosure on same wall at next available space on wall. Relocate the three capacitor banks to make room for the conduits. Price includes Material at \$1760.07 and labor at \$3329.78 per KE Industrial LLC Change Order Request #1 dated 10/10/2019. \$ 5,089.85

2. Extend the project completion date by ten (10) calendar days. Previous project completion date: October 28, 2019. New project completion date: November 7, 2019 \$0.00

Change Order No. 1 Total \$5,089.85

Except as provided herein, all terms and conditions of the contract remain in full force and effect and may only be modified in writing signed by both parties.

The original (contract sum) was \$21,760.00

Net Change to Change Order(s)
CURRENT Change Order No. 1 \$5,089.85


Total change orders to date: \$5,089.85

The new (contract sum) including this Change Order will be: \$26,849.85

ACCEPTED BY:


Roger Oakes (Please Print)

KE Industrial LLC
2502 Edinburgh
Mesquite, TX 75409


SIGNATURE

TITLE: Project Manager
DATE: 10/14/2019

Collin County Administration Building
2300 Bloomdale Rd, Ste 3160
McKinney, Texas 75071


Michalyn Rains, CPO, CPPB
Purchasing Agent
DATE: 10/16/19