



# COLLIN COUNTY

Construction & Projects  
4600 Community Ave.  
McKinney, Texas 75071  
Phone: 972-547-5340  
FAX: 972-547-5385

To: Commissioners' Court  
From: Bill Burke/Director of Building Projects  
Date: February 6, 2012  
Subject: Change Order No. 23 for Turner Construction – Courthouse Addition

FYI notification to Commissioners' Court for Change Order No.23 to Turner Construction, Co., IFB No. 11067-10, Construction, Building: Collin County Courthouse Addition.

PCO #179 – Owner requested relocation of Ductwork conflicting with Atrium. \$2,343.00  
PCO #180 R1 – Architect requested increase in cost for Fountain Stone. \$8,045.00  
PCO #182 R2 – Architect requested HVAC transfer boots. \$18,711.00  
PCO #183 – Owner requested relocation of waste and vent plumbing. \$2,815.00  
PCO #184 – Owner requested relocation of sanitary line in room 10276. \$2,707.00  
PCO #185 – Owner requested relocation of sanitary line in room 10281. \$1,991.00  
PCO #192 – Owner requested relocation of existing sprinkler line in conflict with CMU wall. \$3,191.00  
PCO #193 – Owner requested demo and relocation of existing shaft wall. \$1,544.00

Building Addition changes total -0-  
Renovation changes total \$41,347.00  
This change order totals \$41,347.00

Building Addition change orders total \$153,474.00 or 0.58% of contract.  
Renovation change orders total \$151,949.00 or 0.58% of contract.

Total Change Orders for the Project are \$305,423.00 or 1.16% of contract.

This change order was previously approved by the County Administrator per Court Order No. 2007-180-02-27.

Thank you,

Bill Burke  
Director of Building Projects

