

John Griffin

From: Tommy Ford <tommy@crafinc.com>
Sent: Tuesday, July 25, 2017 10:37 PM
To: David Dooley
Cc: Bill Burke; John Griffin; matt@crafinc.com; Shana Romero; Michael Landino; Tommy Ford
Subject: P.O. #216540 Courthouse Parking Lot Gate Replacement Time Extension Request 7-25-17

David,

I would like to request an additional 35 days of contract time to allow for equipment delays from the specified M50 gate operator manufacturer (HySecurity). The equipment was originally supposed to ship out on 7/7/17 and we now have an estimated ship date of 8/11/17 due to quality control rejections of the custom colored cabinets. This timeframe is based on pending QC approval of the custom colored cabinets, and is subject to change from the manufacturer. This is our best estimate at this time, but we intend to knock out the project as soon as equipment is shipped. Please let me know if you need anything else from me to process this request.

Thank you,

--

Tommy Ford
Head of Operations
Construction Rent-A-Fence Inc.
Phone : (512)595-5366, Ext. 12
Fax : (512)595-5371
tommy@crafinc.com