



Contract Change Order

Two (2)

Office of the Purchasing Agent
Collin County Administration Building
2300 Bloomdale Rd, Ste 3160
McKinney, TX 75071
972-548-4165

Vendor: Denco CS Corp.
5525 Lyons Rd.
Garland, TX 75043

Effective Date 1-Oct-18
Contract No. 2017-273
Contract Name: Construction, Collin County Adventure Camp
Trail Rehabilitation

Awarded by Court Order No.: 2018-007-01-08
Change Order 1 Court Order No.: FYI
Change Order 2 Court Order No.: FYI

YOU ARE DIRECTED TO MAKE THE FOLLOWING CHANGE TO THIS CONTRACT

Add the following Change Order:

Extend the contract completion date by seventy (70) calendar days: Forty-seven (47) days due to rain/wet conditions and twenty-three (23) days for material change per CS Corp. Delay Log dated 10/1/2018.

\$0.00

Change Order No. 2 Total \$0.00

Except as provided herein, all terms and conditions of the contract remain in full force and effect and may only be modified in writing signed by both parties.

The original (contract sum) was \$492,366.55

Net Change to Change Order(s)

PREVIOUS Change Order No. 1 \$0.00

CURRENT Change Order No. 2 \$0.00

Total change orders to date: \$0.00

The new (contract sum) including this Change Order will be: \$492,366.55

ACCEPTED BY:

Steve Smith (Please Print)

Denco CS Corp.
5525 Lyons Rd.
Garland, TX 75043

VP
SIGNATURE
TITLE: VP
DATE: 12-8-18

Collin County Administration Building
2300 Bloomdale Rd, Ste 3160
McKinney, Texas 75071

Michalyn Rains
Michalyn Rains, CPPO, CPPB

Purchasing Agent

DATE: 10/8/18