



To: Bill Bilyeu

From: Bill Burke/Director of Building Projects

Date: 03-22-19

Subject: Change Order to JJ Red Commercial Roofing, LLC

CO 1- Consultant requested add to add liquid flashing to parapet wall in areas that are too low for cap sheet flashing. \$9,075.00.

Contractor requested to extend the project completion date by ninety-eight calendar days due to weather and no weekend work allowed from November 3 to March 31. Original project completion date: April 6, 2019. New project completion date: August 21, 2019.

Total for this Change Order - \$9,075.00 or 0.42% of contract

Total Change Orders for the Project - \$9,075.00 or 0.42% of contract

Thank you for your consideration,

Bill Burke

Director of Building Projects

OK  
X33  
3/24/19