



Contract Change Order

One (1)

Office of the Purchasing Agent
Collin County Administration Building
2300 Bloomdale Rd, Ste 3160
McKinney, TX 75071
972-548-4165

Vendor: Mario Sinacola & Sons Excavating, Inc.
10950 Research Road
Frisco, TX 75033

Effective Date 5/4/2020 md
Contract No. 2019-109
Contract Name: Construction, Road: Outer Loop Access
Road, Dallas Pkwy. to East of SH 289

Awarded by Court Order No.: 2019-606-08-05
Change Order No. 1

YOU ARE DIRECTED TO MAKE THE FOLLOWING CHANGE TO THIS CONTRACT

Increase/Decrease Items:

		ADDITIONS/DEDUCTIONS							
ITEM NO.	SPEC REF	SP	ITEM DESCRIPTION	PREVIOUS QTY	REVISION	REVISED QTY	UNIT	CONTRACT CHANGE	
								UNIT COST	SUBTOTAL
CC416	100		42 INCH DRILL SHAFT	0.00	1.00	1.00	CY	\$1,590.75	\$1,590.75
132	6004	2	EMBANKMENT (FINAL)(DENS CONT)(TY B)	289,748.00	-3,250.00	286,498.00	CY	\$10.00	(\$32,500.00)
132	6025	2	EMBANKMENT (FINAL)(DENS CONT)(TY C1)	92,237.00	3,250.00	95,487.00	CY	\$23.00	\$74,750.00
684	6031		TRF SIG CBL (TY A) (14 AWG)(5 CONDR)	234.00	1,010.00	1,244.00	LF	\$2.00	\$2,020.00
684	6036		TRF SIG CBL (TY A) (14 AWG)(10 CONDR)	1,010.00	-1,010.00	0.00	LF	\$3.00	(\$3,030.00)
6292	6003		RVDS (PRESENSE AND ADVANCE DET)	4.00	-2.00	2.00	EA	\$7,000.00	(\$14,000.00)
260	6002		LIME (HYDRATED LIME(SLURRY))	26.00	-26.00	0.00	TN	\$180.00	(\$4,680.00)
260	6027		LIME TRT (EXST MATL)(8")	1,463.00	-1,463.00	0.00	SY	\$10.00	(\$14,630.00)
247	6230	3	FL BS (CMP IN PLACE)(TYA GR 1-2)(8")	53,968.00	-1,463.00	52,505.00	SY	\$12.40	(\$18,141.20)
110	6001		EXCAVATION (ROADWAY)	58,572.00	928.00	59,500.00	CY	\$6.00	\$5,568.00
247	6601	3	FL BS (CMP IN PLACE)(TYA GR 1-2)(16")	0.00	1,463.00	1,463.00	SY	\$21.79	\$31,883.20
								TOTAL	\$28,830.75

NET INCREASE / (DECREASE) THIS CHANGE ORDER

\$28,830.75

Except as provided herein, all terms and conditions of the contract remain in full force and effect and may only be modified in writing signed by both parties.

The original (contract sum) was \$18,556,016.05

Net Change to Change Order(s)
CURRENT Change Order No. 1

\$28,830.75

Total change orders to date:

\$28,830.75

The new (contract sum) including this Change Order will be:

\$18,584,846.80

ACCEPTED BY:

Mario Sinacola & Sons Excavating, Inc.
10950 Research Road
Frisco, TX 75033

Signature

Michael Sinacola

Print Name

Vice President

Title

DATE: April 10, 2020

ACCEPTED AND AUTHORIZED BY AUTHORITY OF
COLLIN COUNTY COMMISSIONERS' COURT
Collin County Administration Building
2300 Bloomdale Rd, Ste 3160
McKinney, Texas 75071

Michalyn Rains, CPPO, CPPB

Purchasing Agent

DATE: