



CONTRACT CHANGE ORDER

FIVE (5)

Office of the Purchasing Agent
 Collin County Administration Building
 2300 Bloomdale Rd, Ste 3160
 McKinney, TX 75071
 972-548-4165

Vendor: Mario Sinacola & Sons Excavating, Inc.
10950 Research Road
Frisco, TX 75033

Effective Date 7/6/2020
 Contract No. 2018-203
 Contract Name: Construction, Road: Dallas North Tollway
Southbound Frontage Road, US 380 To FM 428

Awarded by Court Order No.: 2018-528-07-09
 Change Order No. 1 FYI
 Change Order No. 2 2018-835-10-01
 Change Order No. 3 FYI
 Change Order No. 4 2019-337-05-07
 Change Order No. 5 FYI

YOU ARE DIRECTED TO MAKE THE FOLLOWING CHANGE TO THIS CONTRACT

Additions/Deletions per the Attached Engineer Recommendation.

1. Changes for NTTA's DNT/US 380 Project: These changes are due to additional RCP that the NTTA requested to be installed and are offset by a reduction of proposed pavement demolition costs that NTTA will now perform. The attached revised sheets (74, 121, 216, 218), which denote the existing crossover pavement to remain and the additional RCP, should be formally incorporated into the project documents. \$ (1,416.00)

2. Changes for Miscellaneous Quantity Overruns/Underruns & Additional Pay Items: These changes include the costs of overruns in various project quantities and incorporate bid item and quantity pricing proposals outlined in RFP #12 and RFP #15. The deductions are known quantity underruns for various field measured items that have been completed to date. Additional quantity underruns for other project items are anticipated to occur when the as-built quantities of all project bid items are determined. \$ 24,140.14

3. Items Relating to First Street Improvements: Remobilization costs caused by the delayed installation of a Town of Prosper water line at First Street by a third-party contractor. (RFP #13), Changes in traffic signal equipment required by the Town of Prosper. (RFP #17), Costs to restore the traffic signal operation at First Street following damage to the signal by a third party. (RFP #18A) \$ (23,749.03)

Plan sheets 74, 121, 216 and 218 are hereby removed and replaced with attached sheets 674, 121, 216 and 218. This change order is issued for the installation of two additional RCP laterals and to denote the existing crossover roadway north of US 380 as pavement to remain.

Change Order No. 5 Total: \$ (1,024.89)

Except as provided herein, all terms and conditions of the contract remain in full force and effect and may only be modified in writing signed by both parties.

The original (contract sum) was \$ 16,757,940.01

Net Change to Change Order(s)

PREVIOUS Change Order No. 1	\$ 62.50
PREVIOUS Change Order No. 2	\$ 427,382.00
PREVIOUS Change Order No. 3	\$ (58,413.25)
CURRENT Change Order No. 4	\$ 666,418.47
CURRENT Change Order No. 5	\$ (1,024.89)
Total change orders to date:	\$ 1,034,424.83

The new (contract sum) including this Change Order will be: \$ 17,792,364.84

ACCEPTED BY:

Mario Sinacola & Sons Excavating, Inc.
 10950 Research Road
 Frisco, TX 75033

DocuSigned by:

Robert L. Stevens
 Robert L. Stevens

Signature

Print Name

Vice President

Title

DATE: 7/22/2020

ACCEPTED AND AUTHORIZED BY AUTHORITY OF

COLLIN COUNTY COMMISSIONERS' COURT

Collin County Administration Building

2300 Bloomdale Rd, Ste 3160

McKinney, Texas 75071

DocuSigned by:

Michalyn Rains

Michalyn Rains, CPPO, CPPB

Purchasing Agent

DATE: 7/22/2020