



Contract Amendment Two (2)

Office of the Purchasing Agent
Collin County Administration Building
2300 Bloomdale Rd, Ste 3160
McKinney, TX 75071
972-548-4165

Vendor:	<u>Halff Associates, Inc.</u>	Effective Date	<u>February 15, 2021</u>
	<u>Attn: Dennis Satre, PE</u>	Contract No.	<u>2016-181</u>
	<u>3803 Parkwood Blvd.</u>	Contract	<u>Design of the Dallas North Tollway</u>
	<u>Frisco, TX 75034</u>		<u>South Bound Service Road from</u>
			<u>US 380 to FM 428</u>

Awarded by Court Order No.:		<u>2016-162-03-07</u>
Amendment <u>1</u>	Court Order No.:	<u>2018-111-02-12</u>
Amendment <u>2</u>	Court Order No.:	

YOU ARE DIRECTED TO MAKE THE FOLLOWING AMENDMENT TO THIS CONTRACT

Engineer's Amendment No. 2:

Extension of project inspection and general oversight due to a delay from a vehicle crash that caused significant damage to the traffic signal controllers, a COVID-19 outbreak among Mario Sinacola & Sons Excavating, Inc., mainly one of their sub-contractors, and preparation of construction record drawings and a change order to resolve final construction quantities. \$ 31,500.00

Original Contract:	\$ 1,157,000.00
Amemdment No. 1	\$ 694,290.00
Amemdment No. 2	\$ 31,500.00
 New Contract Total:	 \$ 1,882,790.00

Except as provided herein, all terms and conditions of the contract remain in full force and effect and may only be modified in writing signed by both parties.

ACCEPTED BY:

Halff Associates, Inc.

3803 Parkwood Blvd.
Frisco, TX 75034

ACCEPTED AND AUTHORIZED BY
AUTHORITY OF COLLIN COUNTY
COMMISSIONERS' COURT

Collin County Administration Building
2300 Bloomdale Rd, Ste 3160
McKinney, Texas 75071

DocuSigned by:
Dennis Satre
Dennis Satre

Michelle Charnoski, CPPB

TITLE: Vice President
DATE: 2/3/2021

Purchasing Agent
DATE: _____