

CHANGE ORDER REQUEST

PROJECT: Collin County Sub-Courthouse 900 E. Park Blvd Plano, TX 75074	CONTRACTOR: Concord Commercial Services, Inc. 11400 Long Street Balch Springs, TX 75180	CO# 1 DATE: 7/6/2021
OWNER: Collin County, Texas 2300 Bloomdale Rd McKinney, TX 75071	ARCHITECT:	

DESCRIPTION OF CHANGES

Additional Days Due to Rain (4/27, 4/28, 4/29, 4/30, 5/1, 5/11, 5/16, 5/17, 5/18, 5/19, 5/20, 5/21, 5/22, 5/24, 5/25, 5/28, 5/31, 6/1, 6/7, 6/28, 6/29, 7/2)

Total Rain Days: 22

Additional Days Due to Brick Investigation work by others (6/21 to 7/7)

Total Brick Investigation Days: 17


Total \$ 0.00

The Contract Time will be increased by..... 39 days

This scope of work will become a part of and in conformance with the existing contract. We hereby agree to make the change(s) specified above at the price indicated per this Change Order Request. All work is to be performed under the established terms and conditions specified in the original contract unless otherwise specified.

ACCEPTED BY:

Concord Commercial Services, Inc.

CONTRACTOR


SIGNATURE
 John Dawn, Project Manager

PRINTED NAME AND TITLE

 7/12/21

DATE

Collin County Texas

OWNER

SIGNATURE

PRINTED NAME AND TITLE

DATE