



Contract Change Order 2

Office of the Purchasing Agent
Collin County Administration Building
2300 Bloomdale Rd, Ste 3160
McKinney, TX 75071
972-548-4165

Vendor: Mario Sinacola & Sons Excavating, Inc.
10950 Research Road
Frisco, TX 75033

Effective Date: _____
Contract No. 2020-303

Contract Construction, Road: Frontier Parkway (CR 5)
Paving and Drainage Improvement

Awarded by Court Order No.: 2021-006-01-04
Change Order No.: 1 Court Order No. _____
Change Order No.: 2 Court Order No. _____

YOU ARE DIRECTED TO MAKE THE FOLLOWING CHANGE TO THIS CONTRACT

Compensation for cost escalators incurred by Contractor as a direct result of the unforeseen franchise utility delays. \$ 375,536.93

Construction of the detour and bridge on an accelerated shedule due to the impact of the delay on the temporary construction easement. Compensate Contractor for the increase of labor, machinery mobilization and material to accelerate the construction schedule. \$ 600,000.00

The original (contract sum) was \$ 21,917,967.50

Net Change to Change Order(s)
PREVIOUS Change Order No. 1 \$ 84,516.98
CURRENT Change Order No. 2 \$ 975,536.93

Total change orders to date: \$ 1,060,053.91

The new (contract sum) including this Change Order will be: \$ 22,978,021.41

ACCEPTED BY:

MICHAEL SINACOLA

Mario Sinacola & Sons Excavating, Inc.
10950 Research Road
Frisco, TX 75033

SIGNATURE
TITLE: VICE PRESIDENT
DATE: 9-8-21

ACCEPTED AND AUTHORIZED BY
AUTHORITY OF COLLIN COUNTY
COMMISSIONERS' COURT

Collin County Administration Building
2300 Bloomdale Rd, Ste 3160
McKinney, Texas 75071

Michelle Charnoski, NIGP-CPP, CPPB
Purchasing Agent
DATE: _____