



Contract Modification Document

Office of the Purchasing Agent
Collin County Administration Building
2300 Bloomdale Rd, Ste 3160
McKinney, TX 75071
972-548-4165

Vendor: Mario Sinacola & Sons Excavating, Inc.
10950 Research Road
Frisco, TX 75033

Contract No. 2020-203
Contract: Construction, Road: Frontier Parkway (CR 5)
Paving and Drainage Improvement

YOU ARE DIRECTED TO MAKE THE FOLLOWING MODIFICATION TO THIS CONTRACT

Construction of driveway connections, storm sewer, bridge rail coating, installation costs for the temporary traffic signal controller, re-mobilization of crews due to an Atmos gas crossing, increasing backfill quantity, two new left turn bays, and credit for unused work. \$ 458,659.96

Add 51 calendar days for a new revised contract time of 684 calendar days.

The original (contract sum) was \$ 21,917,967.50

Net Change to Change Order(s)

PREVIOUS	Change Order No. 1	\$ 84,516.98
PREVIOUS	Change Order No. 2	\$ 975,536.93
PREVIOUS	Change Order No. 3	\$ 633,962.85
PREVIOUS	Change Order No. 4	\$ 380,138.11
CURRENT	Change Order No. 5	\$ 458,659.96
Total change orders to date:		\$ 2,532,814.83

The new (contract sum) including this Change Order will be: \$ 24,450,782.33

Except as provided herein, all terms and conditions of the contract remain in full force and effect and may only be modified in writing signed by both parties.

Change Order No. 5 has been accepted and authorized by authority of Collin County Commissioners Court by Court Order No. _____ effective on _____.

ACCEPTED BY:

SIGNATURE

(Print Name)

TITLE:

DATE:

SIGNATURE

Michelle Charnoski, NIGP-CPP, CPPB
(Print Name)

TITLE: PURCHASING AGENT

DATE:

HISTORICAL INFORMATION

Awarded by Court Order No. 2021-006-01-04

Change Order No. <u>1</u>	Court Order No. <u>2021-906-09-20</u>	Summary <u>Repair of traffic signal</u>
Change Order No. <u>2</u>	Court Order No. <u>2021-911-09-20</u>	Summary <u>Construct detour, cost escalators</u>
Change Order No. <u>3</u>	Court Order No. <u>2022-559-06-20</u>	Summary <u>Temporary traffic signal</u>
Change Order No. <u>4</u>	Court Order No. <u>2022-628-07-11</u>	Summary <u>New lanes, median openings</u>
Change Order No. <u>5</u>	Court Order No. _____	Summary _____