



COLLIN COUNTY

Construction & Projects
4600 Community Ave.
McKinney, Texas 75071
Phone: 972-547-5340
FAX: 972-547-5385
www.collincountytx.gov

To: Commissioners Court
From: David Dooley / Building Projects Coordinator
Date: 5/28/2024
Subject: Change Order to Sedalco Construction Services

PCO 001 – City of McKinney required changes to Civil plans. Changes were issued to the Contractor by the Architect through PR#01. These changes include relocation of the fire riser room, sizing and quantity changes of utility piping, quantity of sidewalk & paving changes, and changes in elevations of earthwork. These changes extend the critical path of the project by 22 days, therefore the Contractor's additional general conditions are included in this change order.

This change order adds 22 calendar days to the schedules critical path. The original completion date has changed from May 27th, 2027 to June 10th, 2027.

Total amount of this change order is - \$309,452.78 or 0.29% of contract.

Total Change Orders for this Project - \$599,706.77 or 0.57% of contract.

Thank you.