



COLLIN COUNTY

Engineering Department
4690 Community Avenue
Suite 200
McKinney, Texas 75071
972-548-3733
www.collincountytx.gov

MEMO

Date: September 9, 2024

To: County Judge and Commissioners

From: Clarence Daugherty, P.E., Director of Engineering

Subject: Change Order No.2 to Contract with RPMx Construction, LLC (RPMx) for Collin County Outer Loop Segment 3C (CCOL3C) (limits from FM 2478 to US 75) Project No. IFB 2023-303

The Engineering Department requests approval of Change Order No. 2 to the construction contract with RPMx for the CCOL3C Project. Change Order No. 2 will allow for project quantity revisions due to unforeseen field conditions. The highest increase in cost is due to a large area (where the service road is to be built) that is affected by groundwater. It was determined that a pipe underdrain should be installed parallel to the service road to draw the groundwater away from the pavement section. In addition to the pipe underdrain, the pavement section was changed to allow for water to pass but not affect the integrity of the future service road. There were several credits to the project due to items either not being needed or revised due to field changes as shown in the attached change order letter, therefore Change Order No. 2 results in a net contract decrease of \$163,653.15 revising the total construction contract amount to \$62,149,144.79.

Recommended Action: It is requested that the Commissioners Court -approve Change Order No. 2, decreasing the CCOL3C contract by \$163,653.15, for a total construction contract amount of \$62,149,144.79.