



Contract Modification Document

Office of the Purchasing Agent
Collin County Administration Building
2300 Bloomdale Rd, Ste 3160
McKinney, TX 75071
972-548-4165

Vendor: The Christman Company
130 E. John W. Carpenter Fwy.
Suite 200
Irving, TX 75062
Contract No. 2024-018
Contract: Healthcare, Medical Examiner and Parking
Garage Facilities

YOU ARE DIRECTED TO MAKE THE FOLLOWING MODIFICATION TO THIS CONTRACT

Table with 3 columns: PCO #, Description, and Amount. Rows include PCO # 03 (133,854.00), PCO # 05 ((88,016.00)), PCO # 07 (316,830.00), and Change Order No. 2 Total (362,668.00).

Schedule Impact: Change Order No. 2, PCO# 03, adds seventeen (17) days to the contract

The substantial completion will change from Saturday, May 9, 2026 to Tuesday, May 26, 2026.

Except as provided herein, all terms and conditions of the contract remain in full force and effect and may only be modified in writing signed by both parties.

The original (contract sum) was: \$ 61,815,740.00
Net Change to Change Order(s):
PRIOR Change Order No. 1 \$ 20,081.00
CURRENT Change Order No. 2 \$ 362,668.00 or 0.5867%
Total change orders to date: \$ 382,749.00 or 0.6192%
The new (contract sum) including this Change Order will be: \$ 62,198,489.00

Change Order No. Two (2) has been accepted and authorized on \_\_\_\_\_ by authority of the Collin County Commissioners Court by Court Order No. \_\_\_\_\_, to be effective on \_\_\_\_\_.

ACCEPTED BY:

Signature of Michael Prochazka

Michael Prochazka
(Print Name)

TITLE: Project Executive
DATE: 12/30/24

SIGNATURE

Michelle Charnoski, NIGP-CPP, CPPB
(Print Name)

TITLE: PURCHASING AGENT

---

---

HISTORICAL INFORMATION

---

---

Awarded by Court Order No. 2024-128-02-12

Change Order	<u>No. 1</u>	Court Order No.	<u>FYI</u>	Summary	<u>PCO 08 &amp;13</u>
Change Order	<u>No. 2</u>	Court Order No.	<u></u>	Summary	<u>PCO 03, 05 &amp; 07</u>
Change Order	<u>No. 3</u>	Court Order No.	<u></u>	Summary	<u></u>