



COLLIN COUNTY

Construction & Projects

4600 Community Ave.
McKinney, Texas 75071
Phone: 972-547-5340
FAX: 972-547-5385
www.collincountytx.gov

To: Commissioners Court
From: Sandeep Kathuria / Director of Building Projects
Date: April 1, 2025
Subject: Change Order to Christman for Healthcare, Parking Garage, and Medical Examiner

PCO #29 – Contractor requested addition of six (6) construction days due to weather in January – \$0.00

PCO #31 – Owner request to deduct for G3 glass and add metal panels at the Healthcare building south, north, and west entrances to match existing Administration Building. - \$9,819.

PCO #33 - Contractor requested addition of six (6) construction days due to weather in February – \$0.00

PCO #37 – City of McKinney requires an increased paving strength in concrete mix - \$12,646.

Added days: Twelve (12) - new completion date: 6/18/26.

Total for this change order \$22,465.00 or 0.036% of contract.

Total Change Orders for this Project - \$624,106.00 or 1.00% of contract.

Thank you.

4/2/2025

Change order approved. 