



## COLLIN COUNTY

Construction & Projects  
4600 Community Ave.  
McKinney, Texas 75071  
Phone: 972-547-5340  
FAX: 972-547-5385  
[www.collincountytx.gov](http://www.collincountytx.gov)

To: Commissioners Court  
From: Sandeep Kathuria / Director of Building Projects  
Date: May 12, 2025  
Subject: Change Order #9 to Christman for Healthcare, Parking Garage, and Medical Examiner

PCO #30 – Owner requested to add cast stone at the Healthcare building south, north and west entrances - \$45,845.00.

PCO #36 – Credit for dividers in communication conduit at the recommendation of Capco – (\$13,678.00).

PCO #38 – Add 5 days associated with weather impact days in March 2025 - \$0.00.

PCO #40 – Engineer required add to reroute site storm line - \$15,654.00

PCO #41 – Engineer required add for electrical power requirements for Healthcare equipment - \$7,396.00

PCO #42 – Engineer required add to demo and haul off spoils of an existing tree - \$1,921.00

PCO #46 – Add 5 days associated with weather impact days in April 2025 - \$0.00.

PCO #47 – Credit for site paving mix design strength – (\$12,646.00)

Added days: 10

Total for this change order \$44,492.00 or 0.071% of contract.

Total Change Orders for this Project - \$1,055,882.00 or 1.71% of contract.

Thank you.

5/20/2025  
change orders approved. ③