



COLLIN COUNTY

Engineering Department
4690 Community Avenue
Suite 200
McKinney, Texas 75071
972-548-3733
www.collincountytx.gov

MEMO

Date: January 12, 2026
To: County Judge and Commissioners
From: Clarence Daugherty, P.E., Director of Engineering
Subject: Change Order No. 1 to Contract with RPMx Construction, LLC (RPMx) for Park Blvd Extension (from Parker Rd. (FM 2514) to SH 78) Project No. IFB 2024-458

The Engineering Department requests approval of Change Order No. 1 to the construction contract with RPMx for the Park Blvd Project. Change Order No. 1 will allow for project contract amount revisions due to changes in the conditions laid out by Canadian Pacific Kansas City Railroad (CPKC). The increase in contract amount is due to a change in the CPKC approved flagging companies. The project manual (Appendix C – KCS Railroad Agreements) originally listed two companies that were approved Railway Company flagging companies: Railpros and Bottom Line. However, since the bidding of the project and the change in Railroad ownership, CPKC has stated their only approved flagging company is Railpros. During the bidding process, RPMx received quotes from both Railpros and Bottom Line with their bid based on the less expensive Bottom Line. The additional costs listed below are reflective of the change in flagging companies.

Change Order No. 1 results in a net contract increase of \$135,759.96 revising the total construction contract amount to \$42,721,612.47.

Recommended Action: It is requested that the Commissioners Court approve Change Order No. 1, increasing the Park Blvd contract by \$135,759.96 for a total construction contract amount of \$42,721,612.47.

Available funding:

\$59,000.00 in RI18004CO-4025-750300013-809280

\$76,759.96 in RI23005-4036-750300013-809280